

Přehled potřeby pracovníků celkem v měsících [Pracovníků]

1. řádek - plán z termínů možných, 2. řádek - plán z termínů přípustných

Název činnosti		Doba	Začátek	Konec	Zdroj	6.3.17 - 31.3.17	3.4.17 - 28.4.17	2.5.17 - 31.5.17	1.6.17 - 30.6.17	3.7.17 - 31.7.17	1.8.17 - 31.8.17	1.9.17 - 2.10.17	3.10.17 - 31.10.17	1.11.17 - 30.11.17	1.12.17 - 2.1.18	3.1.18 - 31.1.18	1.2.18 - 28.2.18	1.3.18 - 2.4.18	3.4.18 - 30.4.18	2.5.18 - 31.5.18	1.6.18 - 28.6.18	29.6.18 - 31.7.18
Dodav.	Směnnost	[dní]			celkem																	
celkem						1020	60	94	80	78	88	158	162	106	70	124	82	70	40	30	40	31
						1020	60	90	84	88	88	104	144	138	70	134	92	110	60	50	40	31
1	Předání staveniště	1	6.3.17	6.3.17	1	1																
	1		6.3.17	6.3.17	1	1																
10	Příprava území	6	7.3.17	14.3.17	10	10																
	1		7.3.17	14.3.17	10	10																
20	Sejmutí ornice	4	10.3.17	15.3.17	10	10																
	1		10.3.17	15.3.17	10	10																
30	Hloubení nezapažené jámy	5	14.3.17	20.3.17	10	10																
	1		14.3.17	20.3.17	10	10																
40	Přemístění výkopu	5	14.3.17	20.3.17	10	10																
	1		14.3.17	20.3.17	10	10																
45	Podkladní beton	1	21.3.17	21.3.17	20	20																
	1		21.3.17	21.3.17	20	20																
50	Základová deska	15	24.3.17	13.4.17	20	20	20															
	1		24.3.17	13.4.17	20	20	20															
60	Základové stěny	8	18.4.17	27.4.17	20		20															
	1		18.4.17	27.4.17	20		20															
65	Monolitické stěny 1.PP	5	28.4.17	5.5.17	20		20	20														
	1		28.4.17	5.5.17	20		20	20														
66	Sloupy 1.PP	1	9.5.17	9.5.17	20			20														
	1		9.5.17	9.5.17	20			20														
70	Strop nad 1. PP	11	12.5.17	26.5.17	20			20														
	1		12.5.17	26.5.17	20			20														
80	Schodiště z 1PP do 1NP	1	31.5.17	31.5.17	10			10														
	1		31.5.17	31.5.17	10			10														
90	Monolitické stěny 1.NP	6	31.5.17	7.6.17	20			20	20													
	1		31.5.17	7.6.17	20			20	20													
91	Zdění stěny 1. NP	1	31.5.17	31.5.17	4			4														
	1		12.6.17	12.6.17	4				4													
95	Sloupy 1.NP	1	8.6.17	8.6.17	20				20													
	1		8.6.17	8.6.17	20				20													
100	Strop nad 1.NP	13	13.6.17	29.6.17	20				20													
	1		13.6.17	29.6.17	20				20													
110	Zateplení suterénu	1	13.6.17	13.6.17	10				10													
	1		28.6.17	28.6.17	10				10													
120	Zásyp suterénu	3	14.6.17	16.6.17	10				10													
	1		29.6.17	3.7.17	10				10	10												
130	Schodiště z 1NP do 2NP	1	4.7.17	4.7.17	10					10												
	1		4.7.17	4.7.17	10					10												
140	Monolitické stěny 2.NP	7	11.7.17	19.7.17	20					20												
	1		11.7.17	19.7.17	20					20												
150	Zděné stěny 2.NP	1	11.7.17	11.7.17	20					20												
	1		19.7.17	19.7.17	20					20												
151	Věnc 2.NP	1	12.7.17	12.7.17	4					4												
	1		20.7.17	20.7.17	4					4												
160	Sloupy 2.NP	1	20.7.17	20.7.17	4					4												
	1		20.7.17	20.7.17	4					4												
170	Strop nad 2.NP	7	25.7.17	2.8.17	20					20	20											
	1		25.7.17	2.8.17	20					20	20											
180	Schodiště z 2NP do 3NP	1	7.8.17	7.8.17	10						10											
	1		7.8.17	7.8.17	10						10											
190	Osazení balk. desek 3NP	1	8.8.17	8.8.17	10						10											
	1		8.8.17	8.8.17	10						10											
200	Monolitické stěny 3.NP	8	9.8.17	18.8.17	10						10											
	1		9.8.17	18.8.17	10						10											
210	Zdění stěny 3.NP	3	9.8.17	11.8.17	10						10											
	1		16.8.17	18.8.17	10						10											
211	Věnc 3.NP	1	14.8.17	14.8.17	4						4											
	1		21.8.17	21.8.17	4						4											
220	Sloupy 3.NP	1	21.8.17	21.8.17	4						4											
	1		21.8.17	21.8.17	4						4											
230	Strop nad 3.NP	7	24.8.17	1.9.17	20						20	20										
	1		24.8.17	1.9.17	20						20	20										
240	Schodiště z 3NP do 4NP	1	6.9.17	6.9.17	10							10										
	1		6.9.17	6.9.17	10							10										
250	Osazení balk. desek 4NP	1	7.9.17	7.9.17	10							10										
	1		7.9.17	7.9.17	10							10										
260	Monolitické stěny 4.NP	2	8.9.17	11.9.17	10							10										
	1		8.9.17	11.9.17	10							10										
270	Zděné stěny 4.NP	2	8.9.17	11.9.17	20							20										
	1		8.9.17	11.9.17	20							20										

Přehled potřeby pracovníků celkem v měsících
[Pracovníků]

Řádek - plán z termínů možných, 2. řádek - plán z termínů přípustných																						
Index	Název činnosti	Doba	Začátek	Konec	Zdroj	6.3.17 -	3.4.17 -	2.5.17 -	1.6.17 -	3.7.17 -	1.8.17 -	1.9.17 -	3.10.17 -	1.11.17 -	1.12.17 -	3.1.18 -	1.2.18 -	1.3.18 -	3.4.18 -	2.5.18 -	1.6.18 -	29.6.18 -
Dodav.	Směnnost	[dní]			celkem	- 31.3.17	- 28.4.17	- 31.5.17	- 30.6.17	- 31.7.17	- 31.8.17	- 2.10.17	- 31.10.17	- 30.11.17	- 2.1.18	- 31.1.18	- 28.2.18	- 2.4.18	- 30.4.18	- 31.5.18	- 28.6.18	- 31.7.18
271	Věnc 4.NP	1	12.9.17	12.9.17	4							4										
	1		18.9.17	18.9.17	4							4										
280	Sloupy 4.NP	1	12.9.17	12.9.17	4							4										
	1		18.9.17	18.9.17	4							4										
290	Strop nad 4.NP	7	15.9.17	25.9.17	20							20										
	1		21.9.17	2.10.17	20							20										
300	Schodiště z 4NP do 5NP	1	29.9.17	29.9.17	10							10										
	1		5.10.17	5.10.17	10								10									
310	Osazení balk. desek 5.NP	1	2.10.17	2.10.17	10							10										
	1		6.10.17	6.10.17	10								10									
320	Monolitické stěny 5.NP	2	3.10.17	4.10.17	10								10									
	1		9.10.17	10.10.17	10								10									
330	Zděné stěny 5.NP	2	3.10.17	4.10.17	20								20									
	1		9.10.17	10.10.17	20								20									
331	Věnc 5.NP	1	5.10.17	5.10.17	4								4									
	1		11.10.17	11.10.17	4								4									
340	Sloupy 5.NP	1	5.10.17	5.10.17	4								4									
	1		11.10.17	11.10.17	4								4									
350	Strop nad 5.NP	7	10.10.17	18.10.17	20								20									
	1		16.10.17	24.10.17	20								20									
360	Schodiště z 5NP do 6NP	1	23.10.17	23.10.17	10								10									
	1		27.10.17	27.10.17	10								10									
370	Osazení balk. desek 6.NP	1	24.10.17	24.10.17	10								10									
	1		30.10.17	30.10.17	10								10									
380	Monolitické stěny 6.NP	2	25.10.17	26.10.17	10								10									
	1		31.10.17	1.11.17	10								10		10							
390	Zděné stěny 6.NP	1	25.10.17	25.10.17	20								20									
	1		1.11.17	1.11.17	20										20							
391	Věnc 6.NP	1	26.10.17	26.10.17	4								4									
	1		2.11.17	2.11.17	4										4							
400	Sloupy 6.NP	1	27.10.17	27.10.17	4								4									
	1		2.11.17	2.11.17	4										4							
410	Strop nad 6.NP=střecha	7	1.11.17	9.11.17	20										20							
	1		7.11.17	15.11.17	20										20							
420	Atika	3	14.11.17	16.11.17	10										10							
	1		7.12.17	11.12.17	10											10						
430	Příčky od 1NP do 6NP	44	12.9.17	13.11.17	6							6	6	6								
	1		12.9.17	13.11.17	6							6	6	6								
435	Osazení ocel. zárubní	2	12.9.17	13.9.17	4							4										
	1		10.11.17	13.11.17	4										4							
440	Střecha	24	22.11.17	27.12.17	10										10		10					
	1		14.12.17	19.1.18	10										10		10		10			
450	Okna a prosklené plochy	7	7.11.17	15.11.17	10										10							
	1		13.11.17	22.11.17	10										10							
460	Kanal.vnitřní: hrubá	32	12.9.17	26.10.17	10							10	10									
	1		11.10.17	24.11.17	10								10		10							
470	Vodov. vnitřní: hrubá	31	27.10.17	11.12.17	10								10		10		10					
	1		27.11.17	11.1.18	10										10		10		10			
480	Plýnovod vnitřní: hrubá	6	12.12.17	19.12.17	10												10					
	1		12.1.18	19.1.18	10													10				
490	Elektro vnitřní: hrubá	68	12.9.17	18.12.17	20							20	20	20	20							
	1		12.10.17	19.1.18	20								20	20	20	20						
510	Omitky	45	14.11.17	19.1.18	20										20		20		20			
	1		14.11.17	19.1.18	20										20		20		20			
520	Nátěry vnitřní	3	3.1.18	5.1.18	6														6			
	1		3.1.18	5.1.18	6														6			
530	Nátěry venkovní	1	8.1.18	8.1.18	6														6			
	1		30.1.18	30.1.18	6														6			
540	Zateplení vnitřní	5	8.1.18	12.1.18	20														20			
	1		24.1.18	30.1.18	20														20			
550	Fasáda-ETICS	11	15.1.18	29.1.18	20														20			
	1		31.1.18	14.2.18	20														20			
555	Oplechování parapetů	3	22.1.18	24.1.18	10														10			
	1		20.2.18	22.2.18	10															10		
560	Provětrávaná fasáda	6	30.1.18	6.2.18	10														10			
	1		15.2.18	22.2.18	10															10		
565	Podlaha stěrková - balk.	6	7.2.18	14.2.18	20															20		
	1		23.2.18	2.3.18	20															20	20	
568	Konstrukce zmečnické	44	25.1.18	27.3.18	20														20	20		
	1		1.3.18	2.5.18	20															20	20	
570	Podlahy	25	3.1.18	6.2.18	12																	
	1		3.1.18	6.2.18	12																	

Přehled potřeby pracovníků celkem v měsících [Pracovníků]

1. řádek - plán z termínů možných, 2. řádek - plán z termínů přípustných

Index	Název činnosti	Doba	Začátek	Konec	Zdroj	6.3.17 -	3.4.17 -	2.5.17 -	1.6.17 -	3.7.17 -	1.8.17 -	1.9.17 -	3.10.17 -	1.11.17 -	1.12.17 -	3.1.18 -	1.2.18 -	1.3.18 -	3.4.18 -	2.5.18 -	1.6.18 -	29.6.18 -
Dodav.	Směnnost	[dní]			celkem	- 31.3.17	- 28.4.17	- 31.5.17	- 30.6.17	- 31.7.17	- 31.8.17	- 2.10.17	- 31.10.17	- 30.11.17	- 2.1.18	- 31.1.18	- 28.2.18	- 2.4.18	- 30.4.18	- 31.5.18	- 28.6.18	- 31.7.18
575	Sádkarton	16	7.2.18	28.2.18	20												20					
	1		26.2.18	19.3.18	20												20	20				
580	HI stěrka	2	5.3.18	6.3.18	10													10				
	1		5.3.18	6.3.18	10													10				
585	Obklad	16	8.3.18	29.3.18	10													10				
	1		8.3.18	29.3.18	10													10				
590	Dlažba	9	30.3.18	11.4.18	10													10	10			
	1		30.3.18	11.4.18	10													10	10			
600	Podlahy lamelové	21	5.3.18	2.4.18	20													20				
	1		5.3.18	2.4.18	20													20				
620	Dlažba schodišť	2	12.4.18	13.4.18	10														10			
	1		12.4.18	13.4.18	10														10			
630	Obl. zárubně + dveře	9	3.4.18	13.4.18	10														10			
	1		3.4.18	13.4.18	10														10			
640	Výmalba	12	16.4.18	2.5.18	10														10	10		
	1		16.4.18	2.5.18	10														10	10		
670	Kompletace	31	3.5.18	15.6.18	20															20	20	
	1		3.5.18	15.6.18	20															20	20	
680	Zařizovací předměty	19	18.6.18	16.7.18	20																20	20
	1		18.6.18	16.7.18	20																20	20
690	Závěrečný úklid	5	17.7.18	23.7.18	10																	10
	1		17.7.18	23.7.18	10																	10
700	Předání díla	1	24.7.18	24.7.18	1																	1
	1		24.7.18	24.7.18	1																	1
					1020	81	60	94	80	78	88	158	162	106	70	124	82	70	40	30	40	31
Vytištěné činnosti celkem					1020	81	60	90	84	88	88	104	144	138	70	134	92	110	60	50	40	31