

Přehled potřeby pracovníků celkem v měsících [Pracovníků]

1. řádek - plán z termínů možných, 2. řádek - plán z termínů přípustných

Index	Název činnosti	Pracovníků	Doba	Začátek	Konec	Zdroj	2.1.17 -	1.2.17 -	1.3.17 -	1.4.17 -	2.5.17 -	1.6.17 -	1.7.17 -	1.8.17 -	1.9.17 -	2.10.17 -	1.11.17 -	1.12.17 -	2.1.18 -
Dodav.	Směnnost		[dní]			celkem	- 31.1.17	- 28.2.17	- 31.3.17	- 29.4.17	- 31.5.17	- 30.6.17	- 31.7.17	- 31.8.17	- 30.9.17	- 31.10.17	- 30.11.17	- 30.12.17	- 31.1.18
celkem						342	27	30	44	35	30	36	29	83	47	33	45	47	14
						342	23	30	46	40	29	40	29	65	42	42	40	52	18
10	Odstanění porostu	6	6	2.1.17	7.1.17	6	6												
	1			2.1.17	7.1.17	6	6												
20	Demontáž stáv. objektů	6	8	5.1.17	13.1.17	6	6												
	1 ocelokolen			5.1.17	13.1.17	6	6												
30	Bourání zpevněných	5	13	5.1.17	19.1.17	5	5												
	1 ploch			5.1.17	19.1.17	5	5												
40	Záporové pažení	3	20	11.1.17	2.2.17	3	3	3											
	1			11.1.17	2.2.17	3	3	3											
50	HTÚ	3	19	17.1.17	7.2.17	3	3	3											
	1			17.1.17	7.2.17	3	3	3											
60	Přemístění výkopku	4	8	30.1.17	7.2.17	4	4	4											
	1			1.2.17	9.2.17	4	4	4											
70	Zřízení pilot	10	19	1.2.17	22.2.17	10		10											
	1			1.2.17	22.2.17	10		10											
80	Výkopy	3	6	20.2.17	25.2.17	3		3											
	1			20.2.17	25.2.17	3		3											
85	Ležatá kanalizace	5	4	27.2.17	2.3.17	5		5	5										
	1			27.2.17	2.3.17	5		5	5										
90	Přemístění výkopku	2	6	20.2.17	25.2.17	2		2											
	1			24.2.17	2.3.17	2		2	2										
100	Podkladní beton	3	2	3.3.17	4.3.17	3			3										
	1			3.3.17	4.3.17	3			3										
110	Základová kce	10	15	6.3.17	22.3.17	10			10										
	1 pasy + deska			6.3.17	22.3.17	10			10										
120	ŽB zdi základové	5	3	6.3.17	8.3.17	5			5										
	1			13.3.17	15.3.17	5			5										
130	HI proti zemní vlhkosti	6	6	16.3.17	22.3.17	6													
	1			16.3.17	22.3.17	6													
140	ŽB zdi nosné	10	12	23.3.17	5.4.17	10			10	10									
	1 1NP			23.3.17	5.4.17	10			10	10									
150	ŽB sloupy	5	8	23.3.17	31.3.17	5			5										
	1 1NP			24.3.17	1.4.17	5			5	5									
160	ŽB strop	12	19	3.4.17	24.4.17	12				12									
	1 1NP			3.4.17	24.4.17	12				12									
170	ŽB zdi nosné	6	10	25.4.17	6.5.17	6				6	6								
	1 2NP			25.4.17	6.5.17	6				6	6								
180	ŽB sloupy	3	2	25.4.17	26.4.17	3				3									
	1 2NP			29.4.17	2.5.17	3				3	3								
190	ŽB schodiště	4	3	21.4.17	24.4.17	4				4									
	1 1NP			25.4.17	27.4.17	4				4									
200	ŽB strop	10	18	4.5.17	25.5.17	10					10								
	1 2NP			4.5.17	25.5.17	10					10								
210	ŽB zdi nosné	10	5	26.5.17	31.5.17	10					10								
	1 3NP			26.5.17	31.5.17	10					10								
220	ŽB schodiště	4	3	23.5.17	25.5.17	4					4								
	1 2NP			1.6.17	3.6.17	4						4							
230	ŽB strop	10	18	1.6.17	21.6.17	10						10							
	1 3NP			1.6.17	21.6.17	10						10							
240	ŽB zdi nosné	10	5	22.6.17	27.6.17	10						10							
	1 4NP			22.6.17	27.6.17	10						10							
250	ŽB schodiště	4	3	19.6.17	21.6.17	4						4							
	1 3NP			26.6.17	28.6.17	4						4							
260	ŽB sloupy	2	1	22.6.17	22.6.17	2						2							
	1 4NP			26.6.17	26.6.17	2						2							
270	ŽB strop	10	23	26.6.17	24.7.17	10						10	10						
	1 4NP			26.6.17	24.7.17	10						10	10						
280	ŽB zdi nosné	4	4	25.7.17	28.7.17	4							4						
	1 5NP			25.7.17	28.7.17	4							4						
290	ŽB schodiště	4	3	26.7.17	28.7.17	4							4						
	1 4NP			29.7.17	1.8.17	4							4	4					
300	ŽB strop	5	5	29.7.17	3.8.17	5							5	5					
	1 5NP			29.7.17	3.8.17	5							5	5					
310	Zdivo PTH 30 P+D	5	1	4.8.17	4.8.17	5													
	1 4NP			4.8.17	4.8.17	5													
320	Plochá střecha	6	12	4.8.17	17.8.17	6								6					
	1 jednoplášťová			4.8.17	17.8.17	6								6					
330	Zdivo PTH 19 AKU	3	1	4.8.17	4.8.17	3								3					
	1 4NP			10.8.17	10.8.17	3								3					

Přehled potřeby pracovníků celkem v měsících [Pracovníků]

Řádek - plán z termínů možných, 2. řádek - plán z termínů přípustných																				
Index	Název činnosti	Pracovníků	Doba	Začátek	Konec	Zdroj	2.1.17 -	1.2.17 -	1.3.17 -	1.4.17 -	2.5.17 -	1.6.17 -	1.7.17 -	1.8.17 -	1.9.17 -	2.10.17 -	1.11.17 -	1.12.17 -	2.1.18 -	
Dodav.	Směnnost		[dní]			celkem	- 31.1.17	- 28.2.17	- 31.3.17	- 29.4.17	- 31.5.17	- 30.6.17	- 31.7.17	- 31.8.17	- 30.9.17	- 31.10.17	- 30.11.17	- 30.12.17	- 31.1.18	
340	Příčky PTH 1-5 NP	6	12	24.7.17	5.8.17	6							6	6						
	1 tl. 80, 140 mm			24.7.17	5.8.17	6							6	6						
350	Montáž lešení	6	13	7.8.17	21.8.17	6								6						
	1 vnější			10.8.17	24.8.17	6								6						
360	Výplně otvorů	6	6	22.8.17	28.8.17	6								6						
	1			25.8.17	31.8.17	6								6						
370	Vnitřní kanalizace	6	30	7.8.17	9.9.17	6								6	6					
	1 dle THÚ			7.8.17	9.9.17	6								6	6					
380	Vnitřní vodovod	6	36	7.8.17	16.9.17	6								6	6					
	1 dle THÚ			7.8.17	16.9.17	6								6	6					
390	Vzduchotechnika	6	19	28.8.17	18.9.17	6								6	6					
	1 dle THÚ			28.8.17	18.9.17	6								6	6					
400	Silnoproud	6	23	28.8.17	22.9.17	6								6	6					
	1			28.8.17	22.9.17	6								6	6					
410	Slaboproud	5	33	13.9.17	21.10.17	5									5	5				
	1			13.9.17	21.10.17	5									5	5				
420	Úprava vnějších povrchů	5	28	29.8.17	30.9.17	5								5	5					
	1 Ker. zavěš. fas.			1.9.17	4.10.17	5									5	5				
430	Úprava vnějších povrchů	4	3	29.8.17	31.8.17	4								4						
	1 lehký lam. plášť			26.9.17	29.9.17	4									4					
440	Úprava vnějších povrchů	4	14	29.8.17	13.9.17	4								4	4					
	1 opl. vlnit. plec			26.9.17	12.10.17	4									4					
445	Demontáž lešení	6	9	10.10.17	19.10.17	6										6				
	1 vnější			13.10.17	23.10.17	6										6				
450	Úprava vnitřních povrchů	12	24	13.10.17	10.11.17	12										12	12			
	1 omítky			13.10.17	10.11.17	12										12	12			
460	Podlahy	10	32	27.10.17	5.12.17	10										10		10		
	1 dle THÚ			27.10.17	5.12.17	10										10		10		
465	SDK příčky	6	14	22.11.17	7.12.17	6											6	6		
	1			29.11.17	14.12.17	6											6	6		
470	Podhledy	6	22	23.11.17	18.12.17	6											6	6		
	1			29.11.17	23.12.17	6											6	6		
480	Keramické obklady	6	21	14.11.17	8.12.17	6											6	6		
	1 vnitřní			21.11.17	14.12.17	6											6	6		
490	ZTI vybavení	5	5	30.11.17	5.12.17	5											5	5		
	1 dle THÚ			6.12.17	11.12.17	5												5		
500	Kce klepířské	4	17	18.8.17	6.9.17	4								4	4					
	1 dle THÚ			6.12.17	27.12.17	4												4		
510	Kce zámečnické	5	15	22.8.17	7.9.17	5								5	5					
	1 dle THÚ			6.12.17	22.12.17	5												5		
520	Kce truhlářské	6	17	6.12.17	27.12.17	6												6		
	1 dle THÚ			6.12.17	27.12.17	6												6		
530	Malby	4	16	16.12.17	6.1.18	4												4	4	
	1			16.12.17	6.1.18	4												4	4	
540	Nátěry	4	5	16.12.17	21.12.17	4												4		
	1			2.1.18	6.1.18	4													4	
550	Vyčištění budovy	10	14	8.1.18	23.1.18	10													10	
	1			8.1.18	23.1.18	10													10	
Vytříděné činnosti celkem							342	27	30	44	35	30	36	29	83	47	33	45	47	14
							342	23	30	46	40	29	40	29	65	42	42	40	52	18