

Název zdroje	Hodnota práce	Zahájení	Dokončení		2017																																										
					30.led	6.úno	13.úno	20.úno	27.úno	6.bře	13.bře	20.bře	27.bře	3.dub	10.dub	17.dub	24.dub	1.kvě	8.kvě	15.kvě	22.kvě	29.kvě	5.čvn	12.čvn	19.čvn	26.čvn	3.čvc	10.čvc	17.čvc	24.čvc	31.čvc	7.srp	14.srp	21.srp	28.srp	4.zář	11.zář	18.zář	25.zář	2.říj	9.říj	16.říj	23.říj	30.říj	6.lis		
Skrývka ornice	19,7 hodin	1.2.2017	2.2.2017	Práce	15,77h																																										
				Personál	3,00																																										
Hloubení jámy	145,3 hodin	15.2.2017	8.3.2017	Práce			19,77h	40h	40h	16,48h																																					
				Personál			12,00	12,00	12,00	12,00																																					
Zpevnění povrchu jámy	74,8 hodin	8.3.2017	17.3.2017	Práce						23,52h	36,32h																																				
				Personál							5,00	5,00																																			
Základové pasy	295,5 hodin	17.3.2017	4.9.2017	Práce							3,68h	40h	0,32h					37,77h	26,23h	24,88h									17,12h	34,4h			9,77h	40h	2,23h												
				Personál							5,00	5,00						5,00	5,00	5,00									5,00	5,00			5,00	5,00	5,00												
Základové zdi	7,4 hodin	27.3.2017	4.8.2017	Práce																0,97h									5,00	0,8h																	
				Personál																		5,00																									
Zásypy	54,7 hodin	27.3.2017	19.5.2017	Práce																																											
				Personál																																											
Piloty	790,4 hodin	8.3.2017	27.6.2017	Práce						23,52h	40h	40h	40h	40h	40h	40h	40h	40h	40h	40h	40h	40h	40h	40h	13,28h																						
				Personál						9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	9,00	26,72h	40h	40h	37,52h			19,43h	40h	4,88h											
Kalichy pilot, patek	377 hodin	30.3.2017	21.8.2017	Práce									8,23h	40h	40h	4,8h																															
				Personál												5,00	5,00	5,00	5,00									5,00	5,00	5,00			5,00	5,00	5,00												
Mikropiloty	874,7 hodin	8.3.2017	13.7.2017	Práce						23,52h	40h	40h	40h	40h	40h	28,63h	40h	40h	40h	29,68h	40h	40h	40h	40h	40h	40h	40h	40h	40h	30,72h																	
				Personál							7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00	7,00																	
Stabilizace zeminy	158,5 hodin	21.7.2017	14.9.2017	Práce																									2,48h	22,88h	4,8h	20,57h		25,37h	25,37h												
				Personál																										8,00	8,00	8,00	8,00		8,00	8,00											
Vedení NN	18,8 hodin	7.9.2017	11.9.2017	Práce																																											
				Personál																																											
Základová deska	735,8 hodin	14.9.2017	10.11.2017	Práce																																											
				Personál																																											
Montáže skeletu	263,9 hodin	17.4.2017	14.8.2017	Práce												35,2h	23,68h		28,08h	0,8h																											
				Personál															7,00	7,00		7,00	7,00							2,48h	40h	40h	40h	0,88h													
Likvidace komunikace	56,9 hodin	2.2.2017	10.2.2017	Práce	8,23h	37,28h																																									
				Personál	5,00	5,00																																									
ZS	28,7 hodin	10.2.2017	15.2.2017	Práce		2,72h	20,23h																																								
				Personál		3,00	3,00																																								
Vedení stavby		1.2.2017	10.11.2017	Práce																																											
				Personál																																											
CELEKEM OSOBY/TÝDEN					8,00	8,00	15,00	12,00	12,00	33,00	26,00	21,00	36,00	21,00	21,00	33,00	23,00	21,00	33,00	38,00	16,00	16,00	16,00	16,00	16,00	21,00	12,00	12,00	20,00	20,00	25,00	20,00	12,00	18,00	5,00	17,00	24,00	12,00	12,00	12,00	12,00	12,00	12,00	12,00	12,00	12,00	

